

SAFE WORK METHOD STATEMENT

Persons responsible for supervising, inspecting work, work methods, plant & equipment and tools	Supervisor:	Date:	
High Risk Construction Work:	Loading, staging and installation of precast concrete panels	Project:	
SWMS prepared by Craig Large - Paneltec Group – Safety and Compliance Manager and in consultation with management and workers – 2026 SWMS Review Date: August 2027 unless required earlier		Location:	
Signature: <u>Craig R. Large</u>			
Approval to use this SWMS: "I certify that the attached SWMS has been reviewed by me, is endorsed for compliance with WorkSafe guidelines and is approved for use"			
John Guy	Director - Paneltec Pty Ltd	0408 449 023	
Name	Position	Signature	Date
			01/05/2026 – V1.0

RISK MATRIX

Level	Description of Consequence or Impact	Consequence	Likelihood / Probability		
			L Likely	M Moderate	U Unlikely
H (1) (High level of harm)	Potential death, permanent disability or major structural failure/damage. Off-site environmental discharge/release not contained and significant long-term environmental harm.	H (1) (High)	1	1	2
M (2) (Medium level of harm)	Potential temporary disability or minor structural failure/damage. On-site environmental discharge/release contained, minor remediation required, short-term environmental harm.	M (2) (Medium)	1	2	3
L (3) (Low level of harm)	Incident that has the potential to cause persons to require first aid. On-site environmental discharge/release immediately contained, minor level clean up with no short-term environmental harm.	L (3) (Low)	2	3	3
Level	Likelihood / Probability				
Likely	Could happen frequently				
Moderate	Could happen occasionally				
Unlikely	May occur only in exceptional circumstances				

HIERARCHY OF RISK CONTROL

The hierarchy of controls must be applied in the order below for all identified hazards.

Level 1 Eliminate the hazard
Level 2 Substitute the hazard with something safer.
Level 3 Isolate the hazard from people. Reduce the risks through engineering controls.
Level 4 Reduce exposure to the hazard using administrative actions.
Level 5 Use personal protective equipment
The control measures that you put in place should be reviewed regularly to make sure they work as planned

ACTIVITY ANALYSIS

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Training	To prevent injuries or illness to workers	High	1. Machinery operators will have the necessary current licence for the equipment they will operate. 2. All workers to be site inducted, briefed on this SWMS and authorised by supervisor. 3. All persons will have a current construction induction card. 4. Precast erection supervisor - Competent person experienced in precast erection, lift sequencing and temporary works controls. 5. Brace installation / alteration / removal workers - Trained and deemed competent in the specific bracing system, anchor installation and engineer's requirements. 6. Spotter - Competent and authorised under site traffic management arrangements.	Supervisor All	Medium
Pre-start Planning and Documentation					
Review design, drawings, lift plan and bracing requirements	Incorrect erection sequence; brace failure; panel collapse; conflict between trades	Extreme	1. Confirm current approved drawings, panel layout, erection sequence, lift plan and engineer's bracing design are available on site. 2. Conduct pre-start meeting with crane crew, riggers, panel installers, mobile plant operators and supervisor. 3. No substitutions, brace changes or sequence changes unless authorised in writing by engineer or competent temporary works designer.	Supervisor	Medium
Confirm ground conditions and crane set-up area	Crane/forklift/Excavator instability; ground bearing failure; outrigger failure; panel dropped	Extreme	1. Verify ground bearing capacity, crane pad design and outrigger matting. Inspect for excavations, trenches, voids, soft ground, underground services and recent rain effects. 2. Crane set-up must comply with lift plan and crane manufacturer requirements.	Supervisor Crane Operator	Medium

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Confirm weather conditions	Wind loading on suspended panel; uncontrolled panel movement; lightning; reduced visibility	High	1. Check forecast and current conditions. Do not lift panels where wind exceeds crane/lift plan/panel manufacturer limits. 2. Stop work during lightning, severe weather, poor visibility or unsafe gusting conditions.	Supervisor All	Low
Confirm services and work area	Contact with overhead powerlines; underground service strike; public interface	High	1. Locate and mark services. Establish no-go zones for overhead electrical assets. 2. Use spotters where required. Coordinate with traffic management where work interfaces with vehicles or pedestrians.	Supervisor All	Low
Delivery, Unloading and Storage of Panels					
Inspect panels and lifting points	Damaged panel; failed insert; incorrect panel lifted	High	1. Verify panel ID against drawings. 2. Inspect for cracks, damaged edges, damaged inserts, missing hardware or transport damage. 3. Do not lift damaged or unidentified panels until assessed by competent person/engineer.	Supervisor	Low
Lift panels	Crush injury; suspended load; rigging failure; panel instability	Extreme	1. Only licensed dogger/rigger to sling loads. 2. Use certified lifting gear. 3. Establish exclusion zone around truck, crane and suspended panel. 4. No person under suspended load. 5. Use tag lines only where safe and not within fall zone. 6. <u>Follow lift plan.</u>	Supervisor Crane Operator Dogger/Rigger	Medium
Store/stage panels temporarily	Panel topple; unstable supports; ground failure	Extreme	1. Store only in engineered racks or approved support system. 2. Do not lean panels against structures or plant unless specifically engineered. 3. Install and mark out "No Go Zone" 4. Keep people out of potential fall zone. 5. Inspect supports and ground conditions.	Supervisor All	Medium

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Crane Lifting and Panel Erection					
Set up crane and lifting zone	Crane overturn; collision; unauthorised entry	Extreme	1. Crane set up as per lift study. Establish barricaded exclusion zones covering crane slew radius, lifting path and panel fall zone. 2. Confirm communication protocol between crane operator, dogger and erection crew.	Supervisor Crane Operator Dogger/Rigger	Medium
Attach lifting gear	Incorrect rigging; lifting insert failure; hand crush	High	1. Dogging/rigging only by licensed competent persons. Confirm lifting clutch compatibility, correct orientation and full engagement. 2. Keep hands clear of pinch points. Use approved access where needed.	Supervisor Crane Operator Dogger/Rigger	Low
Lift panel from truck or rack	Panel swing; shock loading; load failure; crush	Extreme	1. Trial lift to confirm balance. Lift slowly and smoothly. No one under or in front of panel. 2. Maintain clear escape paths. 3. Use tag lines only where they do not place workers in line of fire.	Supervisor Crane Operator Dogger/Rigger	Medium
Rotate and position panel	Panel collision; struck-by panel; wind sail effect	Extreme	1. Maintain exclusion zone. 2. Use dogger as single lift director. 3. Use controlled crane movements. 4. Monitor wind. 5. Do not place workers between panel and fixed object. 6. Use EWPs or engineered access systems for connection tasks.	Supervisor Crane Operator Dogger/Rigger	Medium
Land and temporarily secure panel	Panel collapse; misalignment; brace delay; foot crush	Extreme	1. Panel must not be released from crane until minimum temporary supports/braces are installed and verified as per engineer's design. 2. Keep non-essential workers outside fall zone. 3. Use packers/shims as designed.	Supervisor Crane Operator Dogger/Rigger	Medium
Install permanent fixings as required	Falls; dropped tools; pinch/crush injuries	High	1. Use approved access system. 2. Tool lanyards where working at height. 3. Maintain exclusion zone below. 4. Follow connection design and inspection hold points.	Supervisor All	Low

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Temporary Bracing Installation					
Install temporary braces	Panel collapse; incorrect brace angle; anchor failure; crush injury	Extreme	1. Install braces strictly to engineer's bracing design, including brace type, quantity, location, angle, anchor type, embedment, torque and substrate requirements. 2. Do not improvise or relocate brace points without written approval.	Supervisor All	Medium
Drill and install brace anchors	Silica dust; noise; hand injury; anchor failure	High	1. Use dust suppression or extraction. 2. Wear respiratory protection where required. 3. Use correct drill size, depth and cleaning method. 4. Install anchors to manufacturer and engineer requirements. Verify torque/pull testing if specified.	Supervisor All	Low
Tension/adjust braces	Overloading panel; brace instability; hand pinch	High	1. Adjust gradually and evenly. 2. Do not use braces to force panel alignment beyond design allowance unless authorised. 3. Use correct tools and maintain clear body position.	Supervisor All	Low
Inspect installed bracing	Missed defect; loose fixings; wrong brace	High	1. Supervisor/competent person to inspect before crane releases panel. Record sign-off where required. 2. Confirm braces are protected from impact by mobile plant and other works.	Supervisor All	Low
Mobile Plant Operating Around Erected or Braced Panels					
Operate mobile plant near panels or braces	Impact with brace or panel; panel collapse; crush injury	Extreme	1. Establish plant exclusion zones around panels, braces and brace footings. 2. Use physical barriers or bollards where practicable. No mobile plant to travel within designated brace protection zone unless authorised by supervisor and controlled by spotter.	Supervisor All	Medium

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Travel under or beside erected panels	Panel fall; crush; limited escape route	Extreme	1. Avoid travel through panel fall zones wherever practicable. 2. Where unavoidable, supervisor must authorise route, confirm bracing is protected and stable, and use spotter/traffic control. 3. Do not park plant beside braced panels unless approved.	Supervisor All	Medium
Lift materials near braced panels	Collision; dropped load; brace damage	High	1. Use designated loading/unloading zones away from braces. 2. Maintain slew and load clearance from panels. 3. Do not drag loads over brace feet, bolts or anchors.	Supervisor All	Low
Work around blind spots	Person struck by plant; collision	High	1. Use spotters, radios, reversing alarms, flashing beacons and exclusion zones. 2. Workers must maintain eye contact with operator and stay out of blind spots.	Supervisor All	Low
low-light work	Reduced visibility; collision with braces/panels	High	1. Provide adequate lighting to panels, braces, travel paths and exclusion zones. 2. Use illuminated plant and high-visibility PPE. 3. Stop work if visibility is inadequate.	Supervisor All	Low
Altering, Adjusting or Removing Temporary Bracing					
Assess request to alter or remove brace	Premature brace removal; structural collapse; unauthorised change	Extreme	1. HOLD POINT: No brace is to be altered, loosened, relocated or removed unless written approval has been provided by the project engineer/temporary works engineer or other authorised competent person. 2. Confirm permanent structural connections are completed and inspected.	Supervisor All	Medium
Inspect structure before brace change	Missing welds/bolts/connections; incomplete diaphragm; instability	Extreme	1. Competent person to inspect permanent structural elements, fixings, grout, welds, bolts, roof/floor diaphragm and panel connections against engineer's requirements. 2. Use sign-off checklist before work proceeds.	Supervisor All	Medium

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Establish exclusion zone before brace removal	Struck/crushed by panel or brace; unauthorised entry	Extreme	1. Barricade fall zone and brace work area. 2. Remove non-essential personnel and plant. 3. Communicate brace removal activity at pre-start or task briefing. 4. Maintain emergency access.	Supervisor All	Medium
Loosen or remove brace fixings	Brace release under load; sudden panel movement; hand injury	High	1. Remove braces in engineer-approved sequence only. 2. Do not stand in line with brace or between panel and brace. 3. Use correct tools and access equipment. 4. Stop immediately if movement, cracking, unusual noise or resistance is detected.	Supervisor All	Low
Relocate or alter brace	Incorrect new location; inadequate anchor substrate; insufficient bracing	Extreme	1. Relocated brace must be installed to engineered design before original support is removed unless approved otherwise. 2. Verify anchor installation, torque and brace angle. 3. Update drawings/records where required.	Supervisor All	Medium
Final brace removal	Delayed instability; undocumented change	High	1. Record brace removal sign-off. 2. Remove anchors or make safe protrusions. 3. Reinstate barricades or open area only after supervisor confirms the area is safe.	Supervisor All	Low
Working at Heights During Panel Works					
Access lifting points, brace points or connections at height	Fall from height; dropped tools; EWP crush	High	1. Use EWP, scaffold or engineered platform. 2. Do not climb panels, braces or unauthorised structures. 3. Maintain harness use where required. Keep tools secured. 4. Maintain exclusion zone below.	Supervisor All	Low
Operate EWP near panels	EWP collision; entrapment; overturn	High	1. EWP operator to be competent. 2. Ground conditions to be suitable. 3. Use spotter where required. 4. Maintain clearance from panels, braces, powerlines and crane operations.	Supervisor All	Low

Steps in Activity	Potential Hazards	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class After Controls In Place
Environmental and Public Interface Controls					
Concrete drilling/cutting	Silica dust; noise; slurry runoff	High	1. Use on-tool dust extraction or wet methods. Control slurry and prevent discharge to stormwater. 2. Wear hearing and respiratory protection as required.	Supervisor All	Low
Work near public roads, footpaths or occupied areas	Public struck by plant/load; unauthorised access	High	1. Install site fencing, exclusion zones, traffic management, pedestrian detours and signage. Use qualified traffic controllers where required. 2. Coordinate deliveries outside peak periods where practicable.	Supervisor All	Low
Waste management	Trip hazards; environmental contamination	Medium	1. Remove offcuts, packaging, failed anchors and debris. 2. Dispose of waste in designated bins. Keep access routes clear.	Supervisor All	Low

Mandatory Hold Points	
Hold Point	Required Action / Approval
Before first panel lift	Lift plan, crane set-up, exclusion zones and communication method confirmed by supervisor and crane crew.
Before lifting each panel	Panel ID, lifting points, rigging and panel condition verified.
Before releasing crane from panel	Temporary braces installed, fixed, torqued and inspected as per engineer's design.
Before mobile plant enters panel/bracing zone	Supervisor confirms route, exclusion controls and brace protection.
Before altering any brace	Written engineer/competent person approval obtained.
Before removing any brace	Permanent structural stability verified and signed off by competent person/engineer.
After brace alteration/removal	Area inspected, records updated and exclusion zones amended.
After any brace or panel impact	Work stops; engineer/competent person inspection before work resumes.

ENVIRONMENTAL RISK ASSESSMENT & CONTROL MEASURES THAT MAY BE REQUIRED ON SITE DEPENDING ON THE ACTIVITY					
Work Activity Risk	Hazard	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class after Controls in place
Emergencies	Accident/ Incident Fire Spill	1	1. Personnel have been advised at toolbox meeting and are prepared in the event of an incident occurring. 2. Emergency numbers available on site. 3. Fire Extinguishers/First Aid Kits/Spill Kits on site.	Supervisor All	2
Air Quality	Exhaust Fumes Dust	2	1. Control exhaust emissions eg. Regular maintenance, replace old machinery, fit appropriate emission control measures. 2. Dampen milled surface with water cart. 3. Use water cart where required.	Supervisor All	3
Wet Concrete	During heavy rain, recently placed concrete could emulsify and wash into surrounding waterways.	1	1. Plan concrete operation so that it is conducted during fine weather. 2. Have material available to clean up a spill if it occurs and dispose of contaminated material accordingly. 3. Protect storm drains during and after application to prevent pollution - have spill clean-up materials available.	Supervisor All	2
Community Relations	Inconvenience as a result of works/traffic management	2	1. Identify from the list of potentially impacted parties who may be impacted by the work being undertaken. 2. Letter drops could be considered (unless specifically required) to notify residents/businesses etc. about works to be undertaken and if it has an effect on them.	Supervisor All	3
Flora & Fauna	Some works may require the removal of vegetation. Native fauna may be at risk from excavation works	2	1. Assess work area for significant vegetation: size of trees, faunal habitat - define work and exclusion areas using fencing and signage. 2. Machinery is to be thoroughly washed down prior to leaving site where noxious weeds are present.	Supervisor All	3
Heritage & Archaeology	Unmonitored excavation at significant sites can lead to loss or destruction of valuable artifacts/relics, and disturbance of historical sites. including cultural heritage and/or archaeological significance	1	1. Undertake a survey of the site to identify any areas of significance. The client's representative may undertake this. Government bodies may be able to assist. 2. Develop a project specific procedure based on the findings and recommendations. 3. Installation of exclusion fencing and signage if required.	Supervisor All	2

Work Activity Risk	Hazard	Risk Class	Risk Control Measure	Responsible Person/s	Risk Class after Controls in place
Noise Pollution, Community Relations & Vibration	Sensitivity to noise - to public & fauna	1	1. Work undertaken during “normal” hours where possible. 2. Affected residents notified in person or in writing. 3. Plant and equipment regularly serviced & fitted with efficient mufflers. 4. Magnitude of vibration reduced by using smaller plant etc.	Supervisor All	2
Soil Management & Water Quality	Soil needs to be managed to ensure that; there are no off-site impacts. Damage to stockpile areas (not prepared properly). Mud deposited onto roadways.	2	1. Wash down machinery in only nominated areas. 2. Not within 20 metres of water courses. 3. Use only approved and nominated stockpile areas. 4. Build bund wall out of material available on site. 5. Drivers to check vehicle tyres/bodies for build up of mud when leaving stockpile sites and remove if necessary.	Supervisor All	3
Fuels and Chemicals	Contamination of waterways due to spillages of oil, degreasers, diesel, etc.	1	1. Store fuel and chemicals in accordance with relevant standards/guidelines. 2. Minimise storage on site and locate storage facilities away from drains and waterways. 3. All containers clearly labelled and Safety Data Sheets are available on site. 4. All drums stored securely and in a bunded area. 5. Spill kits or alternative spill containment materials available on site. 6. Regular maintenance of plant hoses. 7. Use correct refuelling equipment.	Supervisor All	2
Visual Impact Litter and Amenities Waste Management	Litter such as paper, plastic, and other refuse as well as being a possible safety risk may be carried off-site or washed into waterways resulting in pollution and danger to native fauna. Litter is also visually obtrusive. Production generated lighting, litter, mud, dirt and dust may also impact residents.	2	1. Use site induction to communicate the requirement for a tidy site. Also stress consideration for local residents. 2. If as a result of our works, dirt, mud, or litter affects a resident, then we will rectify this problem immediately. 3. Inspect the site frequently and insist on tidiness. Ensure public roads are free of dirt/mud from the work site. 4. Broken-out paved surfaces shall be repaired as soon as possible. 5. Remove all rubbish from site each day. 6. Waste products will be recycled where possible.	Supervisor All	3

Personal Protective Equipment						
All site personnel must wear the required PPE specified in the controls above, such as:						
Safety Hi-vis Vests/Shirts	Safety Boots	Sunscreen	Broad Brimmed Sun Hat	Sunglasses	Gloves specific to the task	White reflective overalls/night
Hard Hat where required	Safety Glasses	Hearing protection where required	Long clothing	Dust masks	Respiratory equipment if required	
Workers may require Task Specific Training depending on activity each worker will be required to fulfill.						
All workers shall hold a current Construction Induction Card						
- If required Client Site Induction - Activity Induction (SWMS & SWP's)	Vehicle Licences (Car or Truck depending on class of vehicle or mobile plant driven)		Plant Operators licences or competency assessments where required		Competencies for Work Zone Traffic Management	
First Aid certificate training	Manual Handling training		Fire Extinguisher training		Fatigue Management Training	
A Site Specific Induction & Toolbox Meeting will be held each day prior to the start of each job.						
Legislation & Codes of Practice (refer to company Legislation register for applicable Australian Standards applicable to works)						
Work Health & Safety Act 2012 and Work Health & Safety Regulations 2022						
Codes of Practice						
Confined Spaces - 2020	Hazardous Manual Tasks - 2020	Managing Noise & Preventing Hearing Loss at Work-2020		Managing Risks of Plant in the Workplace - 2018		
Construction Work - 2020	How to Manage WH&S Risks - 2018	Managing Risk of Falls at Workplaces - 2020		Managing Electrical Risks in the Workplace -2019		
Excavation Work - 2020	First Aid in the Workplace - 2018	Managing Work Environment & Facilities - 2020		WHS Consultation Co-operation & Co-ordination - 2018		
Welding Processes - 2021	How to Safely Remove Asbestos - 2020	Managing Risk of Hazardous Chemicals - 2018		Safe Design of Structures – 2018		
Precast, Tilt-up and Concrete Elements in Building Construction 2008						
Plant & Equipment for this activity						
- All plant is inspected prior to sending out to site - Daily maintenance & service checks. - Daily pre-start checks are conducted on all plant and trucks by the operators and daily checklist filled out. - Regular servicing at 250hr intervals or as per manufactures specifications. Service History available on request to the office.						
List of plant for this Activity						
Engineering details/certificates/regulatory approvals/permits/electrical isolation (if applicable):						

WORK ACTIVITY BRIEFING

Implementation, Monitoring and Review of SWMS

The Supervisor on site has the responsibility to:

- Brief each team member on this SWMS before commencing work.
- Ensure control measures have been implemented prior to the start of works.
- Observe work being carried out.
- If controls documented in SWMS are not adequate, stop the work, review the SWMS, adjust as required and re-brief the team.
- Ensure team knows that work is to immediately stop if the SWMS is not being followed.
- Retain this SWMS on site for the duration of the high-risk construction work.
- All persons involved in these particular tasks on site must sign this document as read and understood.

SWMS attendance sheet — I have been given the opportunity to provide input into the development and review of this SWMS

Name (please print clearly)	Signature	Company	Date

Daily pre-start meetings will be held to ensure all workers are informed of control measures and additional safety hazards & controls to be noted on toolbox form